

1st & Final bill
Recorded on:-

JOB NO:-004-23-000018

M. A. R. 57 (Rule 116)

No. D

Est Cost:-25.00 lakhs

work order no:-BBMP/EE/YNK.D/EPMT-16/W.O/129/2022-23, Date 20/03/2023

115185

Measurement Book

Serial No.

Name of work: Improvements and widening of road side drainage in muneshwar layout

Name of Contractor or nature of Agency: in Attur ward no-04 Yelahanka Satellite Town Sub division.

Date of commencement of work: 20-03-2023, SRI ANSHAY KUMAR HB (ANSHAY CONSTRUCTIONS) NO-209, Hommiahalli Village, Doddaballapur main Road

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8

- ① Removing and Resetting of footpath slab.

Quantity vide, AR per the measurement recorded in this and page no of:- 115192 - 115194:- 584.48 m² CRs. 258.00

150795.84
- ② Earth work excavation by hand for drains, canals, waste, weir, draft, approach channels, foundations of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, bracing, cutting lights, removal of stumps and other deleterious matter excavated surface levelled and sides neatly dressed as per specification.

MEASUREMENT BOOK

MEASUREMENT							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Quantity vide AR per in this MR and	pre-measurement are recorded page no of:-	115194-115197:-	467.33m ³		156088.22	
	③ Providing and laying in position course for all courses in Gushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed laid in layers not exceeding 150mm thickness well compacted using plate vibrators, including all lead & lifts. Cost of all materials of quality, labour, wage charges of machines, curing, and all the other appurtenances required to complete the work as per technical specifications.					@RS. 334.00	
	Quantity vide AR per in this MR and	pre-measurement are recorded page no of:-	115197-98:-	27.45m ³		167692.05	
						@RS. 6109.00	

Serial No. ...
Name of wo...
Name of Co...
Date of com...

Date _____

1

~~④~~

i2

6

⑤

S.

b:

R



M. A. R. 57 (Rule 116)
Measurement Book

No. D

115186

Serial No. From To

Name of work

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	④ Supplying, Fitting and placing w- Coated TMT bar reinforcement in sub structure Complete as per Drawing and Technical Specifications Quantity vide AR per pre-measurement are recorded in this MB and page no of:- 115198-115200:- 333 Tonnels					@ Rs. 101,387.00 337,618.71	
	⑤ Providing and laying reinforced cement concrete for all sub structures of buildings, bridges, drain covers & other parallel works Sub structure works of height. The granite/trap/basalt coarse from 0.500m to 3.500m and fine aggregates as per relevant IS Code machine mixed with						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Super plasticizers, laid in layers, well compacted using needle vibrator, providing weep holes wherever necessary, including all lead & lifts, Cost of all materials of quality. Confirming to the requirements of relevant IS Codes. Labours, usage charges of machinery, curing and all other appurtenances required to complete the work as per technical Specifications.						
	<u>maneshwar Layout</u> <u>Akko Yammar Temple near</u> <u>Rec drain:-</u>						
	<u>Roof concrete, 5th cross HS:-</u> 1		28.00	0.90	0.15	3.78 ✓	
	<u>R/S:-</u> 1		30.00	0.90	0.15	4.05 ✓	
	1		8.80	0.90	0.15	1.18 ✓	
	<u>2nd main:-</u> 1		14.20	0.90	0.15	1.91 ✓	
	<u>In front of Green park House</u> 1		27.80	0.90	0.15	3.75 ✓	
	<u>Attur village Attached</u>						
	<u>cross Road H side:-</u> 1		20.70	0.90	0.15	2.79 ✓	

Serial No.
Name of work
Name of Cont
Date of comm

Date
1

Signature

Dr. Au

M. A. R. 57 (Rule 116)
Measurement Book

No. D

115187

Serial No. From To
Name of work
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
		1	2.80	0.90	0.15	0.37	
		1	13.80	0.90	0.15	1.86	
		1	21.40	0.90	0.15	2.88	
	R/side:	1	28.00	0.12	0.60	4.03	
	Side walls:- 5th Cross H/s:	2	30.00	0.12	0.60	4.32	
	R/s:	2	8.80	0.12	0.60	1.26	
	2nd main:	2	14.30	0.12	0.60	2.04	
	Front of Green park Main	2	27.80	0.12	0.60	4.00	
	Attur village Attached	2	20.70	0.12	0.60	2.98	

Bruhat Bangalore Mahanagara
BANGALORE - 560064

ಕರ್ನಾಟಕ ಸರ್ಕಾರ
ಯುಲತರ ಉಪನಗರ ಉಪವಿಭಾಗ
ಇ.ಇ.ಎಂ.ಪಿ. ಕೆ.ಆರ್.ನಗರ-೧೯

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		2	2.80	0.12	0.60	0.40	
		2	13.80	0.12	0.60	1.98	
		2	21.40	0.12	0.60	3.08	
	R/side:-	2					
	<u>Culverts</u> :- Raft Concrete:-	1	6.00	1.35	0.25	2.02	
		1	5.00	1.35	0.25	1.68	
	Sidewalks:-	2	6.00	0.23	0.50	1.38	
		2	5.00	0.23	0.50	1.15	
						<u>52.89 m³</u>	
						@ RS. 6893.00	
							364,570.77

© Providing and fixing precast reinforced cement concrete covering slabs of 100mm thick made of m25 with opc cement @ 340008/

Serial No.
Name of work
Name of Contractor
Date of completion

Date	Full description, etc, of work
1	
	Culverts
	sidewalks
	- 612

No.

5188

Name of work

From

To

Name of Contractor of nature of Agency

Date of commencement of work.

Date	Full description, etc., of work	Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Cum with 20mm and down size graded granite metal coarse aggregates @ 0.70 Cum and fine aggregate & 0.74 cum with Superplasticizer machine mixed c/c as per specifications.						
	5th GROSS H/S:-	2	0.90	0.60	-	1.08	
		2	0.90	0.60	-	1.08	
		2	0.90	0.60	-	1.08	
	1H	14	0.90	0.60	-	7.56	
			0.90	0.60	-	1.62	
			0.90	0.60	-	1.08	
			15.60	0.90	-	13.95	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5		
	Atter village Attached cross Road.					
	H/S:-	1	20.70	0.90	18.63	
		1	2.80	0.90	2.52	
		1	13.80	0.90	12.42	
		1	11.50	0.90	10.35	
	R/S:-	1			114.48	
	mixing / Barred stretch slabs:-				34.65	
	municipal layout main Road	212	0.90	0.60	165.24	
	Atter village Attached c/Road:-	77	0.75	0.60		
	municipal layout Gram Panchayat & 2nd main Road	306	0.90	0.60		
					385.56 m ²	798,880.32
					CRS 2072.00	
	⑦ Providing and fixing precast reinforced concrete covering slabs of 23cm thick made of m25 with opc cement @ 340kg/cum with 20mm and down size graded granitic metal coarse					

Serial No.
Name of work
Name of Contractor
Date of commencement

Date	Full
1	0.99
	- 0.22
	Cul
	⑧ Co

No. D

115189

ate

Date of work		Name of Contractor of nature of Agency		Date of commencement of work		Dimensions		Contents 7	Reference to last Measurement 8	
1	2	3	4	5	6					
aggregates @ 0.70 cum and fine - size machine mixed chs per <u>Culverts</u> :- covering slabs.						8	0.60	1.80	-	8.64
						8	0.60	1.20	-	5.76
										<u>14.40 m</u>
										RS. 5037.00
⑧ Cost of Haulage excluding loading and unloading Taking output 10t load and lead 10/4km ± 100/4km chs per specification.										

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Quantity vide item no: ②		467.33	3	1.28	598.18	3 62,808.90
			571.48m			598.18m	78,553.65
						CRS. 105.00	
						Sub Total RS:-	21,26,732.36 2110
						Add 18% of GST RS:-	382,811.82 379
						Grand Total RS:-	25,09,544.18 2490

CERTIFICATE
 1) certified that the above work done is satisfactory Completed.
 2) certified that the debris have been cleared to site.

[Signature]
 22/05/2023.

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
 ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
 ಹ.ಪಂ.ಕಿ. ಬೆಂಗಳೂರು-106

Serial No.
 Name of work ...
 Name of Contra ...
 Date of commer

Date
1

987.61
 977.76
 965.37

CHOWDESHWAR
 PRISES S

M. A. R. 57 (Rule 116)
Measurement Book

No. D

115190

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....


Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
87.61 ✓ 77.76 ✓ 65.37 ✓	AKKAYAMMA TEMPLE NEAR:- CHOWDESHWARI ENTER PRISES SHOP 6th Cross MAIN ROAD ATTACHED ROAD CROSS ROAD					ATTUR VILLAGE ATTACHED ROAD:- ATTUR VILLAGE ROAD ATTACHED ROAD CROSS ROAD	

R. A. E

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
■ ೩.೨೦.೩. ಬೆಂಗಳೂರು-೧೦

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>MUNESHWARA LAYOUT:-</u>  <u>GREEN PARK HOUSE</u> <u>ATTUR LAYOUT MAIN ROAD</u>					<u>INDEX:-</u> ■ - Rcc culverts ■ - Rcc drain ■ - Existing Roads ■ - Location.	

Signature

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
ಯಲಹಂಕೆ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕೆ.ಆರ್.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-108

Serial No
Name of
Name of
Date of

Date

1

M. A. R. 57 (Rule 116)
Measurement Book

No. D

115191

Serial No.
Name of work
Name of Contractor of nature of Agency
Date of commencement of work

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1			4	5	6	7	8
	<i>1st and Final bill</i> Gross Amt = Rs 24 90 965 = 00 ✓					Job Code : 004-23-000018 SBA NO: 22/23-24 Dt: 30/6/23	
	FSD = Rs —					Audited & Admitted for Rs 24 90 965 = 00 ✓	
	CGST = Rs 21 110 = 00 ✓						
	SGST = Rs 21 110 = 00 ✓						
	IT = Rs 24 910 = 00 ✓						
	LC = Rs 24 910 = 00 ✓						
	CBF = Rs 24 91 = 00 ✓						
	Royalty = Rs 10 150 = 00 ✓						
	T.D. = Rs 104 681 = 00 ✓						
	Net Amt = Rs 23 86 284 = 00 ✓						
						23 86 284 = 00 ✓ by Cheque 104 681 = 00 ✓ by adjustment and Rs. ✓ Accts. Supd. ✓ yelahanka Division BBMP	Exe. Engineer yelahanka Division BBMP